

Exploration Green Wetland Phase 1	Event ID	Water Temperature	DO	Specific Conductivity	pH	N of NH4+	Flow level	Rainfall	
Units		°C	mg/L	--µs/cm		mg/L	ft	in	* = broken equipment ** = suspected inaccurate calibration
	F.1	26.6	7.8	435.1	7.82	15.6	X		
	L.1	22.3	8.5	496.4	7.06	56.2**	0.722	0	
	F.2	24.9	5.23	537	7.82	111.92**	1.063	0	
	L.2	26.9	7.34	530	8.25	50.99**	1.158	1.32	
	F.3	27.2	8.78	456.1	8.72	1.19	0.843	0	
	L.3	30.2	5.57	467	7.7	2.46	1.083	0	
	F.4	32.2	5.71	418.3	8.13	4.72	0.886	0	
	L.4	32.3	5.27	471.1	7.88	2.63	0.787	0	
	F.5	30.2	X	495	7.74	30.6	0.971	0	
	L.5	31.5	X	506	7.56	3.87	1.017	0.01	
	F.6	32.4	2.7	488.3	7.43	2.96	0.774	0	
	L.6	32.3	2.98	532	7.65	3.64	0.974	0	
	F.7	33.4	2.54	494	8.02	X	1.611	0	
	L.7	31.9	2.71	518	7.66	X	2.152		
	F.8	33.9	3.18	613	7.87	1.47	1.706		
	L.8	35.1	2.21	592	7.49	6.68	1.939		
	F.9	32	1.85	634	8.25	1.48	1.909		
	L.9	35	3.12	652	8.77	0.96	1.539		
	F.10	32.5	3.26	660	9.1	0.96	2.234		
	L.10	34.2	2.07	677	8.86	0.65	1.306		
	F.11	35.6	4.56	658	9.15	2.07	1.551		
	L.11	33.8	3.1	721	9.02	1.18	1.077		
	F.12	35.2	5.3	697	9.13	1.61	0.764		
	L.12	34.1	3.47	718	8.81	2.25	0.679		
	F.13	30.9	5	493	8.51	1.46	0.778		
	L.13	33.4	3.76	508	8.44	1.78	5.302		